# BRUHAT BANGALORE MAHANAGARA PALIKE

## YELAHANKA ZONE

## BYATARAYANAPURA DIVISION

## BYATARAYANAPURA SUB DIVISOIN

**Name of the Work** : **Maintenance of water supply works to existing borewells at at Dasarahalli Village Surrounding area in Ward No. 06 Byatarayanapura Sub Division**

## Pre Measurements

Scanned by CamScanner

# BRUHATH BANGALORE MAHANAGARAPALIKE
## YELAHANKA ZONE
## PRE MEASUREMENTS

ıme of work:Maintenance of water supply works to existing borewells at at Dasarahalli Village
ırrounding area in Ward No. 06 Byatarayanapura Sub Division

ork Order No: BBMP/EE/BTP/WO/63/2019-20 dt: 15-07-2019
)B NUMBER: 006-19-000044
stimate Cost: 30.00 lakhs.
s No: AS/CE(YNK)/10/2019-20 dt:09-05-2019
s No :TS/ CE(YNK) /05/2019-20 dt : 09-05-2019
ame of Contractor : Sri. Madhuraj H.N

| Sl No | Description of item | Unit | No | L | B | D | Qty |
|---|---|---|---|---|---|---|---|
| 43 | Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19) | | | | | | |
| | Mestripalya Govt School to Appt Road | Cum | 1 | 30.00 | 0.40 | 0.80 | 9.60 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.45 | 0.70 | 9.45 |
| | | | 1 | 30.00 | 0.40 | 0.85 | 10.20 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.45 | 0.80 | 10.80 |
| | | | 1 | 30.00 | 0.50 | 0.70 | 10.50 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.45 | 0.70 | 9.45 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.40 | 0.75 | 9.00 |
| | | | 1 | 10.00 | 0.35 | 0.75 | 2.63 |
| | Thanisandra Near Sri. Venugopal Temple | | 1 | 30.00 | 0.45 | 0.80 | 10.80 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.40 | 0.80 | 9.60 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 20.00 | 0.45 | 0.75 | 6.75 |
| | Hegadenagra 8th Cross | | 1 | 30.00 | 0.50 | 0.70 | 10.50 |
| | | | 1 | 30.00 | 0.45 | 0.65 | 8.78 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.40 | 0.80 | 9.60 |
| | | | 1 | 30.00 | 0.35 | 0.75 | 7.88 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.45 | 0.85 | 11.48 |
| | | | 1 | 30.00 | 0.45 | 0.80 | 10.80 |
| | | | 1 | 5.00 | 0.45 | 0.75 | 1.69 |
| | Hegadenagra 9th Cross | | 1 | 30.00 | 0.50 | 0.75 | 11.25 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.45 | 0.75 | 10.13 |
| | | | 1 | 30.00 | 0.50 | 0.75 | 11.25 |
| | | | 1 | 30.00 | 0.45 | 0.80 | 10.80 |
| | | | 1 | 30.00 | 0.50 | 0.70 | 10.50 |
| | | | 1 | 30.00 | 0.50 | 0.80 | 12.00 |
| | | | 1 | 30.00 | 0.45 | 0.85 | 11.48 |
| | | | 1 | 15.00 | 0.50 | 0.85 | 6.38 |



Scanned by CamScanner

| Sl No | Description of item | Unit | No | L | B | D | Qty |
|---|---|---|---|---|---|---|---|
| | Hegadenagraa 14th Cross Ramiah Road | | 1 | 30.00 | 0.45 | 0.70 | 9.45 |
| | | | 1 | 30.00 | 0.40 | 0.80 | 9.60 |
| | | | 1 | 30.00 | 0.35 | 0.75 | 7.88 |
| | | | 1 | 30.00 | 0.40 | 0.80 | 9.60 |
| | | | 1 | 30.00 | 0.45 | 0.80 | 10.80 |
| | | | 1 | 30.00 | 0.40 | 0.75 | 9.00 |
| | | | 1 | 24.00 | 0.50 | 0.80 | 9.60 |
| | | | | Actiual Qty | | | 410.44 |
| | | | | Qty Limited to | | | 408.38 |

Assistant Engineer
Ward No:-

Asst. Executive Engineer
Byatarayanapura Sub division

| | | | | | | | |
|---|---|---|---|---|---|---|---|
| 44 | Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 96, I.NO - 13.73.2, PWD SR 18-19) 75 mm dia 6 KSC PVC pipe | | | | | | |
| | Mestripalya Govt School to Appt Road | Cum | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 10.00 | | | 10.00 |
| | Thanisandra Near Sri. Venugopal Temple | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 20.00 | | | 20.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | Hegadenagra 8th Cross | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 5.00 | | | 5.00 |
| | Hegadenagra 9th Cross | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |



Scanned by CamScanner

| No | Description of item | Unit | No | L | B | D | Qty |
|---|---|---|---|---|---|---|---|
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 15.00 | | | 15.00 |
| | Hegadenagraa 14th Cross Ramiah Road | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | 1 | 30.00 | | | 30.00 |
| | | | | Actiual Qty | | | 1214.00 |
| | | | | Qty Limited to | | | **1210.00** |

04/07/2022

Assistant Engineer
Ward No:05

4/7/22

Asst. Executive Engineer
Byatarayanapura Sub division



Scanned by CamScanner